



State of Utah

GARY R. HERBERT
Governor

GREG BELL
Lieutenant Governor

DEPARTMENT OF TRANSPORTATION

JOHN R. NJORD, P.E.
Executive Director

CARLOS M. BRACERAS, P.E.
Deputy Director

February 17, 2010

Dixie Metropolitan Planning Organization
P.O Box 1550
St. George, UT 84771-1550

RE: I-15 Exit 4 Construction Update

To whom it may concern,

UDOT has received a number of inquiries concerning the pavement schedule for Bloomington roundabouts and ramps at Exit 4. Due to circumstances beyond the contractor's control, initial attempts at paving the area were curtailed with the advent of early storms and heavier than normal rainfall. The contractor has recently revised construction activities in an effort to remedy the exposed roadways for the traveling public as quickly as possible.

Within the next two weeks the contractor plans to pave on the east side of Interstate 15. If weather permits, paving would begin as early as Monday, February 22. Concrete work is now underway in preparation for those activities. Traffic will be put on pavement after a second layer of asphalt is placed. Any roadway markings will be temporary at that point until a final finishing layer is placed under warmer conditions. Completion of pavement is anticipated by the end of March.

Additionally, a team of engineers will be meeting Monday, February 22 to finalize review over concerns expressed regarding roadway markings and to work through the coordination of the myriad of signs associated with this project.

Before the project reaches final completion, faulty material on the west side off-ramp bypass lane will be rotomilled and replaced with new pavement.

UDOT appreciates the patience of all parties involved in these extenuating circumstances, particularly the drivers that use this interchange daily.

Respectfully,

Kevin S. Kitchen
Public Involvement Manager, UDOT Region 4